Architectural Documentation & Schedules

Project: Duplex-Residence-Two-Storey | **Drawing:** duplex-test-level-01 | **Status:** APPROVED | **Units:** mm

1. Executive Architectural Summary

Metric / Parameter	Value	Notes & Conventions
Verified Net Area	**119.36 m2**	Internal clear room boundaries (Shoelace formula)
Gross Footprint Area	69.60 m2	Exterior envelope footprint bounding box
Room Enclosures	6	Approved room zones with centroids
Doors & Windows	4 Doors, 4 Windows	Clean jamb cuts with 90° swings / glazing
Architectural Blocks	9 Instances	Furniture, sanitary fixtures, columns, stairs
Floor Finishes	2 Zones	Tile grids and finish hatch boundaries
Audit & Validation	**WARNING**	2 uncertainty logs (1 unresolved)

2. Room Area & Dimension Schedule

ID	Room Name	Floor	Length (m)	Width (m)	Net Area (m2)	Perimeter (m)	Finish	Method
RM-GF-LIV	LIVING & DINING	LEVEL-01	7.60	4.65	**35.34**	24.50	-	shoelace_bou
RM-GF-KIT	KITCHEN	LEVEL-01	3.65	3.35	**12.23**	14.00	tile_grid	shoelace_bou
RM-GF-CIRC	STAIR & ENTRY	LEVEL-01	3.65	3.35	**12.23**	14.00	-	shoelace_bou
RM-FF-BED1	MASTER BEDROOM	LEVEL-02	4.15	3.65	**15.15**	15.60	-	shoelace_bou
RM-FF-BED2	BEDROOM 2	LEVEL-02	4.15	3.65	**15.15**	15.60	-	shoelace_bou
RM-FF-LAND	UPPER LANDING	LEVEL-02	7.60	3.85	**29.26**	22.90	wood_strip	shoelace_bou

3. Door and Window Schedules

3.1 Door Schedule

ID	Host Wall	Space(s)	Width (mm)	Height (mm)	Swing	Status
D-GF-ENT	W-GF-EXT-S	RM-GF-LIV	900	Null	inward-right	verified
D-GF-KIT	W-GF-INT-1	RM-GF-KIT, RM-FF-LAND, RM-GF-LIV	800	Null	inward-left	verified
D-FF-BED1	W-FF-INT-1	RM-GF-LIV, RM-FF-LAND, RM-FF-BED1	800	Null	inward-left	verified
D-FF-BED2	W-FF-INT-1	RM-GF-LIV, RM-FF-LAND, RM-FF-BED2	800	Null	inward-right	verified

3.2 Window Schedule

ID	Host Wall	Space	Width (mm)	Height (mm)	Sill (mm)	Status
WIN-GF-LIV	W-GF-EXT-S	RM-GF-LIV, RM-FF-BED1	1500	Null	Null	verified
WIN-GF-KIT	W-GF-EXT-W	RM-GF-KIT, RM-FF-LAND	1200	Null	Null	verified
WIN-FF-BED1	W-FF-EXT-S	RM-GF-LIV, RM-FF-BED1	1500	Null	Null	verified
WIN-FF-BED2	W-FF-EXT-S	RM-GF-LIV, RM-FF-BED2	1500	Null	Null	verified

4. Floor Finish Schedule

ID	Room	Pattern	Tile Size (mm)	Material	Area (m2)	Status
FIN-GF-KIT	KITCHEN (RM-GF-KIT)	tile_grid	600	Unspecified (Hatch Only)	**12.23**	material_unspecified
FIN-FF-LAND	UPPER LANDING (RM-FF-LAND)	wood_strip	150	Unspecified (Hatch Only)	**29.26**	material_unspecified

5. Architectural Element Inventory

Category	Block Definition ID	Nominal Dims (W x D mm)	Quantity
Circulation	CIRC_STAIR_STRAIGHT	-	**2**
Furniture	FURN_BED_DOUBLE	-	**1**
Furniture	FURN_BED_SINGLE	-	**1**
Furniture	FURN_DINING_TABLE	-	**1**
Furniture	FURN_SOFA_3SEAT	-	**1**
Kitchen	FIXT_KITCHEN_SINK	-	**1**
Structural	STRUC_COL_SQUARE	-	**2**

6. Uncertainty & Verification Audit

ID	Category	Target	Confidence	Status	Description
U-ELEV-1	sketch_interpretation	Storey Elevations	high	confirmed	Vertical floor datum and clear storey heights are omitted from 2D floor plans.
UNC-VERT-01	vertical_geometry	openings.height	low	unresolved (requ	8 door/window vertical heights unannotated in 2D floor plan.

COMPLIANCE NOTICE: This architectural report has been synthesized deterministically from verified 2D CAD geometry. Structural load-bearing capacity, shear walls, fire-safety egress, and building code compliance remain UNVERIFIED and must be approved by a licensed professional architect or structural engineer prior to construction.