Architectural Documentation & Schedules

Project: PILOT-02 Authentic Residential Villa | **Drawing:** pilot-02-authentic-residential-villa | **Status:** APPROVED | **Units:** mm

1. Executive Architectural Summary

Metric / Parameter	Value	Notes & Conventions
Verified Net Area	**29.78 m2**	Internal clear room boundaries (Shoelace formula)
Gross Footprint Area	69.60 m2	Exterior envelope footprint bounding box
Room Enclosures	3	Approved room zones with centroids
Doors & Windows	1 Doors, 1 Windows	Clean jamb cuts with 90° swings / glazing
Architectural Blocks	0 Instances	Furniture, sanitary fixtures, columns, stairs
Floor Finishes	0 Zones	Tile grids and finish hatch boundaries
Audit & Validation	**PASSED**	2 uncertainty logs (2 unresolved)

2. Room Area & Dimension Schedule

ID	Room Name	Floor	Length (m)	Width (m)	Net Area (m2)	Perimeter (m)	Finish	Method
R-LIVING	LIVING / DINING	LEVEL-01	5.60	2.61	**14.62**	16.42	-	shoelace_bou
R-KITCHEN	KITCHEN	LEVEL-01	2.87	2.64	**7.58**	11.02	-	shoelace_bou
R-BEDROOM-1	BEDROOM 1	LEVEL-01	2.87	2.64	**7.58**	11.02	-	shoelace_bou

3. Door and Window Schedules

3.1 Door Schedule

ID	Host Wall	Space(s)	Width (mm)	Height (mm)	Swing	Status
D-ENTRY	W-EXT-SOUTH	Exterior	1000	Null	inward-right	verified

3.2 Window Schedule

ID	Host Wall	Space	Width (mm)	Height (mm)	Sill (mm)	Status
W-KIT	W-EXT-WEST	Unassigned	1200	Null	Null	verified

4. Floor Finish Schedule

ID	Room	Pattern	Tile Size (mm)	Material	Area (m2)	Status

5. Architectural Element Inventory

Category	Block Definition ID	Nominal Dims (W x D mm)	Quantity

6. Uncertainty & Verification Audit

ID	Category	Target	Confidence	Status	Description
UNC-01	sketch_interpretation	dimensions.scale	medium	unresolved	Hand sketch image aspect ratio (1.41) deviates from explicit annotated dimensions (8000x8700 mm, ratio 0.92). Explicit dimensions govern CAD reconstruction.
UNC-VERT-01	vertical_geometry	openings.height	low	unresolved (requ	2 door/window vertical heights unannotated in 2D floor plan.

COMPLIANCE NOTICE: This architectural report has been synthesized deterministically from verified 2D CAD geometry. Structural load-bearing capacity, shear walls, fire-safety egress, and building code compliance remain UNVERIFIED and must be approved by a licensed professional architect or structural engineer prior to construction.