Architectural Documentation & Schedules

Project: Real-World Test 01 - Nordic Residential Villa | **Drawing:** Test-01-floor-plan | **Status:** APPROVED | **Units:** mm

1. Executive Architectural Summary

Metric / Parameter	Value	Notes & Conventions
Verified Net Area	**172.90 m2**	Internal clear room boundaries (Shoelace formula)
Gross Footprint Area	240.00 m2	Exterior envelope footprint bounding box
Room Enclosures	13	Approved room zones with centroids
Doors & Windows	14 Doors, 11 Windows	Clean jamb cuts with 90° swings / glazing
Architectural Blocks	11 Instances	Furniture, sanitary fixtures, columns, stairs
Floor Finishes	0 Zones	Tile grids and finish hatch boundaries
Audit & Validation	**WARNING**	8 uncertainty logs (8 unresolved)

2. Room Area & Dimension Schedule

ID	Room Name	Floor	Length (m)	Width (m)	Net Area (m2)	Perimeter (m)	Finish	Method
R-DUSS	Shower	LEVEL-01	N/A	N/A	**5.40**	N/A	-	model_annota
R-SAUN	Sauna	LEVEL-01	N/A	N/A	**3.60**	N/A	-	model_annota
R-SAUNA-PUHKE	Sauna Lounge	LEVEL-01	N/A	N/A	**15.00**	N/A	-	model_annota
R-MAJAPIDAMIS	Utility Room	LEVEL-01	N/A	N/A	**5.50**	N/A	-	model_annota
R-TEH	Technical Room	LEVEL-01	N/A	N/A	**4.80**	N/A	-	model_annota
R-WC	Guest Toilet	LEVEL-01	N/A	N/A	**2.20**	N/A	-	model_annota
R-BED-1	Bedroom 1	LEVEL-01	N/A	N/A	**12.00**	N/A	-	model_annota
R-BED-2	Bedroom 2	LEVEL-01	N/A	N/A	**12.00**	N/A	-	model_annota
R-ESIK	Entry Vestibule	LEVEL-01	N/A	N/A	**12.80**	N/A	-	model_annota
R-MASTER-BED	Master Bedroom	LEVEL-01	N/A	N/A	**17.60**	N/A	-	model_annota
R-BATHROOM	Main Bathroom	LEVEL-01	N/A	N/A	**6.50**	N/A	-	model_annota
R-LIVING-KITCHEN	Living Room & Kitchen	LEVEL-01	N/A	N/A	**65.00**	N/A	-	model_annota
R-CORRIDOR	Circulation Corridor	LEVEL-01	N/A	N/A	**10.50**	N/A	-	model_annota

3. Door and Window Schedules

3.1 Door Schedule

ID	Host Wall	Space(s)	Width (mm)	Height (mm)	Swing	Status
D-ENTRY	W-EXT-EAST	Exterior	900	Null	outward-right	verified
D-SAUNA-TERRACE	W-EXT-SOUTH-SAUNA	Exterior	1500	Null	sliding	verified
D-LIVING-TERRACE	W-EXT-SOUTH-MAIN	Exterior	2400	Null	sliding	verified
D-ESIK-LIVING	W-INT-ESIK-SOUTH	Exterior	1200	Null	none	verified
D-BED-1	W-INT-SPINE-EAST	Exterior	800	Null	inward-right	verified
D-BED-2	W-INT-SPINE-EAST	Exterior	800	Null	inward-right	verified
D-WC	W-INT-CORR-NORTH	Exterior	700	Null	inward-left	verified
D-TEH	W-INT-CORR-NORTH	Exterior	800	Null	outward-left	verified
D-MAJAPIDAMIS	W-INT-CORR-NORTH	Exterior	800	Null	outward-left	verified
D-SAUNA-HALL	W-INT-SAUNA-EAST	Exterior	800	Null	inward-left	verified
D-MASTER-BED	W-INT-CORR-WEST	Exterior	800	Null	inward-left	verified
D-BATHROOM	W-INT-CORR-WEST	Exterior	800	Null	inward-left	verified
D-DUSS	W-INT-SAUNA-VERT	Exterior	700	Null	inward-left	verified
D-SAUN	W-INT-SAUNA-HORIZ	Exterior	700	Null	outward-right	verified

3.2 Window Schedule

ID	Host Wall	Space	Width (mm)	Height (mm)	Sill (mm)	Status
W-DUSS	W-EXT-NORTH-1	Unassigned	900	Null	Null	verified
W-SAUNA-PUHKE	W-EXT-NORTH-1	Unassigned	1200	Null	Null	verified
W-MAJAPIDAMIS	W-EXT-NORTH-2	Unassigned	1000	Null	Null	verified
W-WC	W-EXT-NORTH-2	Unassigned	600	Null	Null	verified
W-BED-1	W-EXT-NORTH-2	Unassigned	1200	Null	Null	verified
W-BED-2	W-EXT-EAST	Unassigned	1200	Null	Null	verified
W-MASTER-BED	W-EXT-WEST-MAIN	Unassigned	1200	Null	Null	verified
W-BATHROOM	W-EXT-WEST-MAIN	Unassigned	900	Null	Null	verified
W-LIVING-WEST	W-EXT-WEST-MAIN	Unassigned	1500	Null	Null	verified
W-LIVING-EAST	W-EXT-EAST	Unassigned	1500	Null	Null	verified
W-LIVING-SOUTH	W-EXT-SOUTH-MAIN	Unassigned	1800	Null	Null	verified

4. Floor Finish Schedule

ID	Room	Pattern	Tile Size (mm)	Material	Area (m2)	Status

5. Architectural Element Inventory

Category	Block Definition ID	Nominal Dims (W x D mm)	Quantity
Furniture	FURN_BED_DOUBLE	-	**3**
Furniture	FURN_DINING_TABLE	-	**1**
Furniture	FURN_SOFA_3SEAT	-	**1**
Furniture	FURN_TV_UNIT	-	**1**
Sanitary	FIXT_BATHTUB	-	**1**
Sanitary	FIXT_TOILET	-	**1**
Structural	STRUC_COL_SQUARE	-	**3**

6. Uncertainty & Verification Audit

ID	Category	Target	Confidence	Status	Description
UNC-01	sketch_interpretation	dimensions.depth_chain	low	unresolved	Active Blocker: Arithmetic conflict between West dimension chain (5000 + 14200 = 19200 mm) and East dimension chain (16000 + 3000 = 19000 mm). Retaining 19000 mm building datum only as drafting interpretation.
UNC-02	sketch_interpretation	walls.W-INT-MASTER-BATH	medium	unresolved	Source contradiction: Drawn wall line at Y=9200 mm (10.01 m² clear) vs handwritten 6.5 m² label. Alternative 1A retained for drafting.
UNC-03	sketch_interpretation	walls.W-INT-SAUNA-HORIZ	high	unresolved	Source-supported split: Revised to Y=13000 mm per pixel ratio (1.62:1) and area labels (6m²/4m²). Recalculated clear: Shower 4.70 m², Sauna 3.05 m².
UNC-04	sketch_interpretation	rooms.R-CORRIDOR	medium	unresolved	Open circulation space: 10.65 m² centerline, open to living room at Y=6500 mm. No separating wall.
UNC-05	sketch_interpretation	walls.thicknesses	medium	unresolved	Wall thicknesses unannotated on sketch. Proposed drafting defaults: 200 mm exterior, 100 mm interior, 150 mm core.
UNC-06	sketch_interpretation	openings.widths	medium	unresolved	Modular opening widths: 600-1800 mm windows, 700-900 mm doors.
UNC-07	sketch_interpretation	openings.sill_heights	low	unresolved	Window sill heights unannotated in 2D. Designated UNKNOWN in 2D model.
UNC-VERT-01	vertical_geometry	openings.height	low	unresolved (requ	25 door/window vertical heights unannotated in 2D floor plan.

COMPLIANCE NOTICE: This architectural report has been synthesized deterministically from verified 2D CAD geometry. Structural load-bearing capacity, shear walls, fire-safety egress, and building code compliance remain UNVERIFIED and must be approved by a licensed professional architect or structural engineer prior to construction.